




Status of Restoral of Landline Infrastructure in Northern California fires by AT&T



**Karen Eckersley, Communications Division
California Public Utilities Commission**

December 6, 2017




Overview of Work as of 11/28/17


Information provided by AT&T

- 17 Central Offices had connected distribution areas damaged
 - 57 Distribution areas were undamaged
 - 38 Distribution areas completely repaired/restored
 - 89 Distribution areas with more complex engineering and restoration – work continues
- Approximately 141 miles of cable were damaged
 - Replacement work is about 52% complete
- Most work expected to be complete by the end of December
 - Complex jobs are expected to be completed in January

Distribution areas consist of 100-500 homes, not all are
AT&T customers


2






Status of Restoral by County

- Napa County
 - 56.61 miles cable damaged, 16.81 replaced
 - Interoffice fiber cable replaced between Napa and Santa Rosa (also serving Glen Ellen) on 10/27
 - Mt. Veeder work continues
 - Requires 38,000 ft of cable and multiple telephone pole replacements (some of which require helicopter placement)
 - Estimate was 2nd week of December, but weather conditions may move that date out




3




Sonoma County

- Cable damage: 69.04 Mi, 34.42 replaced (inc. temp. cables laid)
- Mark West Springs Road project complete 11/1
 - 41,000 feet of fiber, 180 poles
 - John Riebl Elementary School (Santa Rosa)
 - 5 distribution areas north of main Santa Rosa central office
 - Includes backbone facility for other distribution areas
- Wallace Road project complete
 - 15,000 feet of cable serving 4 distribution areas north of Santa Rosa Los Alamos central office
- Work remaining
 - Distribution feeder Santa Rosa Los Alamos central office
 - Construction of feeder to 6 distribution areas in Santa Rosa Main
 - Construction for 13 distribution areas complete rebuild for Coffey Park, Fountain Grove and Larkfield




4




Mendocino County

- Cable damage: 11.27 Mi, 16.61 replaced to date (includes temporary cables laid)
- Interoffice fiber replaced between Ukiah and Willits
 - Temporary solution first, permanent solution complete 11/12
- Redwood Valley work continues
 - Requires 30,000 ft of cable
 - Estimated completion second week of December




5




Lake County

- Cable damage: 3.19 Mi, 4.33 replaced to date (includes temporary cables laid)
- Greater Lakeshore (Lakeshore Drive) restored 11/25
 - 30 poles and 14,000 feet of cable
- All customers should be back in service in Lake County
 - Any customer still experiencing trouble should call customer care with specifics




6




Solano County

- Cable damage: .99 Mi, 2.46 replaced to date (includes temporary cables laid)
- William Road project complete 11/2
 - 2,000 feet of cable to distribution areas
- All customers should be back in service in Solano County
 - Any customer still experiencing trouble should call customer care with specifics



7




Thank you!
For Additional Information:


October Wildfires Information Page

www.cpuc.ca.gov

www.GoSolarCalifornia.ca.gov

www.CalPhoneInfo.com





8